



Please verify your one-line is ready to submit by using this check-sheet and the example one-line below.

1	<p>General:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Diagram is legible and all text and symbols are visible (not obscuring each other). Hand-drawn drawings will not be accepted. <input type="checkbox"/> Diagram is a <u>one</u>-line diagram (three-line diagrams are not accepted) <input type="checkbox"/> The following are included on the diagram: <ul style="list-style-type: none"> <input type="checkbox"/> System summary, system size DC, system size CEC-AC <input type="checkbox"/> Drawing number <input type="checkbox"/> Version & date <input type="checkbox"/> Customer information, including site address <input type="checkbox"/> Contractor information <input type="checkbox"/> Stamped with local permit jurisdiction approval (AHJ) <input type="checkbox"/> Electrical PE stamp (<u>required if ≥ 10 kW</u>) <input type="checkbox"/> Verify the host customer & site address, and meter number are correct and match other documents. 	7	<p>Verify Service Panel:</p> <ul style="list-style-type: none"> <input type="checkbox"/> connectivity lines correctly illustrate the electrical relationships <input type="checkbox"/> correct symbols (see example drawing below) <input type="checkbox"/> Ampacity <input type="checkbox"/> AIC rating <input type="checkbox"/> Voltage <input type="checkbox"/> Number of wires <input type="checkbox"/> Number of phases <input type="checkbox"/> Specify which phase(s) (if applicable) <input type="checkbox"/> Main and Solar breaker ratings are shown
2	<p>Verify all the electrical components are visible and properly connected to each other (must be consistent with Site-Plan and Bill of Materials (BOM)):</p> <ul style="list-style-type: none"> <input type="checkbox"/> Main and sub-panels (if applicable) <input type="checkbox"/> inverter(s) <input type="checkbox"/> AC disconnect <input type="checkbox"/> IID meter <input type="checkbox"/> IID transformer, and <input type="checkbox"/> If applicable: switchgear, customer transformer, non-PV components <input type="checkbox"/> Connectivity lines correctly illustrate the electrical relationships between components <input type="checkbox"/> Wire sizes are shown (including ground wires) 	8	<p>Verify for line-side tap:</p> <ul style="list-style-type: none"> <input type="checkbox"/> connectivity lines correctly illustrate the electrical relationships <input type="checkbox"/> Net Generation Output Meter (NGOM) <input type="checkbox"/> sub-panel or junction box
3	<p>Verify solar panel information is shown & matches Site-Plan and BOM for each array:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Number of panels <input type="checkbox"/> Total DC output of array <input type="checkbox"/> Brand and model number <input type="checkbox"/> CEC-AC rating (watts) 	9	<p>Verify IID meter:</p> <ul style="list-style-type: none"> <input type="checkbox"/> connectivity lines correctly illustrate the electrical relationships <input type="checkbox"/> correct bi-directional meter one-line symbol <input type="checkbox"/> existing IID meter number and number and the text: "Proposed Bi-Directional meter _____" (see example one-line below) <input type="checkbox"/> secondary metering PTs and CTs (if applicable) <input type="checkbox"/> primary metering PTs and CTs (if applicable)
4	<p>Verify inverter(s) information is shown & matches Site-Plan and BOM:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Brand and model <input type="checkbox"/> Capacity 	10	<p>Verify stand-by generator (if applicable):</p> <ul style="list-style-type: none"> <input type="checkbox"/> connectivity lines correctly illustrate the electrical relationships <input type="checkbox"/> brand and model <input type="checkbox"/> correct symbols <input type="checkbox"/> capacity <input type="checkbox"/> voltage <input type="checkbox"/> phase <input type="checkbox"/> Automatic Transfer Switch (ATS) ampacity <input type="checkbox"/> Manual Transfer Switch (MTS) ampacity <input type="checkbox"/> subpanel
5	<p>Verify AC Safety Disconnect info is shown & matches Site-Plan and BOM:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Capacity <input type="checkbox"/> Brand <input type="checkbox"/> Model 		
6	<p>Verify for load-side tap:</p> <ul style="list-style-type: none"> <input type="checkbox"/> connectivity lines correctly illustrate the electrical relationships <input type="checkbox"/> breaker and rating shown <input type="checkbox"/> sub-panel or junction box shown (if applicable) 		

PV ARRAY
 NUMBER OF MODULES.
 TOTAL OF MODULES
 BRAND AND MODEL NUMBER
 PTC=WATTS




BRAND AND MODEL




PV ARRAY
 NUMBER OF MODULES.
 TOTAL OF MODULES
 BRAND AND MODEL NUMBER
 PTC=WATTS

BRAND AND MODEL

EXISTING METER
 NUMBER
 PROPOSED
 BIDIRECTIONAL
 METER #



SERVICE PANEL
 AMPACITY, kAIC
 VOLTAGE, PHASE



SOLAR
 BREAKER
 SIZE

GROUND WIRE SIZE

SYSTEM SUMMARY
 SYSTEM SIZE DC
 SYSTEM SIZE AC

LOCAL
 JURISDICTION
 APPROVAL


P.E. STAMP
 (<IF >10KW
 AC NAMEPLATE)

STAND BY GENERATOR
 CAPACITY, VOLTAGE, PHASE,
 BRAND AND MODEL

ATS
 AMPACITY

SUBPANEL

INVERTER
 BRAND, MODEL
 AND CAPACITY



(INCLUDE ONLY IF
 STAND BY GENERATOR
 WILL BE INSTALLED)

WIRE SIZE

WIRE SIZE

WIRE SIZE

AC DISCONNECT
 BRAND, MODEL AND CAPACITY

NOTES:

EFFECTIVE OCTOBER 08, 2013

		CONTRACTOR INFORMATION	
		CONTRACTOR ADDRESS	
DRAWN		ONE LINE DIAGRAM	
CHECKED BY:		CUSTOMER NAME	
		CUSTOMER ADDRESS	
		SCALE: NTS	REV. A
		SHEET 1 OF 1	